G R S App F IX 4]

1947 - 48

File No 75-47

Previous References

(mmb

Serial Nos 45, 46

Later References

TTB 18-51(5,6)

GENERAL AND REVENUE SECRETARIAT

Serial Nos

Two

1 to 12.

Part B for

SUBJECT

Revised estimate for Rs 2,04,300 for duplicating the Sewerage main of Malleswaram. Bangalore city.

L 14,515-18 — 12-6-48

The Chairman C.I.T.B.

" Auditor for D.

" Ch. Engr. R & B

" Secretary Bangalore City

By Sanction No

3540/L

From the chairman,

Bungalow Trust Board

No 222/47 dt 27-12-47

Re the resolution of the Trust-
Board in regard to the revision
of the estimate for duplicating
the name of Nalleswaram

I submit for perusal
the receipt of the revised estimate,
as promised to be sent in the last-
para of the letter, will be awaited

yes
7/1/48

Ma 6/1

For
7-1-48

For perusal
please
7/1/48

OFFICE OF THE MINISTER
FOR FINANCE & INDUSTRIES
No 1377
Date 07/1/48

Minister
Fin & Ind

Sec D
21/1/48

8
9/1/48

Submit to Minister for
Finance in connection with the
file on the same subject
submitted today

8
21/1/48

Minister
Fin & Ind

See note on the connected file
Sec D 21/1

C... DUST

1580

23/1/48

4216/mc

From the chairman,
Bungalow Trust-board

NV -G 251/47 dt 10-1-48

This a revised estimate for Rs 2, 11, 045/- for duplicating the Name of Kalleswaram

1) submitted

The previous report received from the chairman regarding the revision of the estimate for the above work was submitted to the minister for finance & industries on 9/1/48, the D NV being 3540/mc

2) The estimate now received has to be scrutinised by the chief Engineer for R+B before sanction is accorded to the same

3) The chairman however

4016/Ad

requests that, in anticipation of formal sanction to the revised estimate, he may be authorised to proceed with the works in view of the extreme urgency in the matter

A

4) It is for orders, if the request of the Chairman as at 'A' above may be complied with before the estimate is sanctioned

Ma 22/1 Reverting for 29/1/49

5) The Chairman has seen me ~~today~~ ~~this morning~~ He informed me that he has a talk with the Minister for Finance ~~Re~~ the urgency of the work. He desires to be authorised to proceed with the work, in anticipation of sanction of Govt to the revised estimate now submitted

6) It is for orders if the Chairman can be so

authoresses, before the estimate is scrutinised by the Ch. Eng for R+B s

Minister
Irgs & Power

22/1/48

OFFICE OF THE MINISTER FOR FINANCE & INDUSTRIES
No 1568
Date 22.1.48

7) The Ch Eng for R+B may be requested to scrutinize the estimates carefully and send his report very early - say within a week

Sec D
24/1/48

26/1/48

U O No 212 d 27.1.48

8) Forwarded w/c to the Chief Engineer for Roads & Buildings in Mysore Bangalore for favour of scrutiny & very early return (within one week)

THE CHIEF ENGINEER OF MYSORE
REGD NO U.O. 329
DATE 6.2.48
BANGALORE

REV DEPT
6/2

Syedabdulah
for Rev Secy

761

Bottom
In 3 days to
28/1/48

26/1/48

9) U O 329
dt 2.2.48 Returned with Compliments
The Estimate is returned after scrutiny with the observation that (1) provision of rock cutting in the work to be done may be reduced to 10%

28/1/48

6/2/48

& (2) the power of 6¼% income to be
paid on this may be omitted as the
tender rates are sufficiently high

10) The Est ~~amount~~ will then amount
to Rs 2,04,300, as against
Rs 2,11,045/-.

Dy. Secretary
CE's R.H.B
3/2/48

11) Submitted

As seen from the report, the
cost of the revised estimate for duplicating
the Tram of Malleswaram amounts to
Rs 2,11,045/- as against the original
estimate of Rs 96,045/- sanctioned in G.O. dt 20/5/43
— Vide flg B

12) But the Chief Engineer for R.T.B
has scrutinised the estimate and
corrected to Rs 2,04,300 — Vide para 10 above.

x flg J

13) The report of the Engineer Officer
shows that the original estimate was
prepared to serve only the Malleswaram
extension, Palace Guttahalli, Seshadri-
puram and Sri Rampuram. The estimate

35-40 ✓ 4016/Mel re Estimate for duplicating the Rama Mallesworam.

has been revised to serve the needs of other new extensions like Kodandaramapuram, swimming pool extension, Jawaharlal colony The future development of the area is also reported to have been taken into consideration while preparing this revised estimate

14) In the above circumstances, proposals for orders are -

1) sanctioning the revised estimate for Rs 2,04,300/-, as scrutinised by the chief Engineer for R&B

15) The excess cost involved namely Rs ~~1,15,000~~ 1,08,255 (Rs 2,04,300 - Rs 96,045) is proposed to be met out of the savings in the general comprehensive scheme of 3 cr-

16) As this is a revised case, it is for orders of this may be

√4016/ml

disposed of by circulation
at a meeting of the council of
ministers

for orders
10/2 Pr 10/2/48

17) The revised estimate for Rs 2,04,300/- may be sanctioned in the circumstance reported, and the matter may be ~~disposed of~~ considered either in council or disposed of by circulation

Minister for Finance & Labour

11/2/48

OFFICE OF THE MINISTER
FINANCE & INDUSTRIES
No 1921
Date 11/2/48

18) The revised estimate for Rs 2,04,300/- is sanctioned

JHC D
18/2

OFFICE OF THE
CHIEF MINISTER
No 2340
Date 20.2.48

19/2

19/2

19) For orders re para 16 supra

C/M Minister

20) Circulation

21) circulation vide para 20/B

XXX 19/2

22/3/48

4016/mi Revised estimate for duplicating the Mahabharatam of Nallatigal Vaidyanatha Sastrigal

22) Submitted with a circulation note for appn

Ma 24/3
Por 25 2 48

Rev Secy) for 27/3/48

23) May be approved

Minister
~~Chief~~
Finance & Revenue

27/3/48
for

3 APR 1948

24) Issued
2/4

3/4

CHIEF MINISTER
OR FINANCE & INDUSTRIES
No 2813.
Date 29/3/48

25) T S p/ type 12 copies returned
for
7/4/48

26) Submitted with 12 typed copies

1040 2/15/4

Ma 15/4

Por 15 4 48

Rev Secy)

Ch Secy
W/C

27) 18/4/48
for

Council File No. 1184
FOR DISPOSAL BY CIRCULATION
22/4/48

L cc)

23/4 for 25/4

C1184

Revised estimate for duplicating
4,016/ of the main of Mallewaram.

Revenue

Rec'd 10/5/48

Rec'd 13/5/48

9024
22448

8
16/5
for
14/5/48

OFFICE OF THE MINISTER
FOR FINANCE & INDUSTRIES
No 3826
Date 18/5/48

29 D 7 Nos for approval

Rs 17/-

17/5/48

17/10

17/5

Minister
Finance & Industries

8
17/5

Signed final Note placed below

8
24/5
Dewan

8
25/5/48
for

DEWAN'S OFFICE
25 MAY 1948
No 5346

ouncil F No. 1184
OR DISPOSAL BY CIRCULATION
Chief Minister
& Dewan in charge

OFFICE OF THE
CHIEF MINISTER
No C1080
Date 23.4.48

CONFIDENTIAL
BRANCH G A S.
No.
Date 28/4

CIRCULATION NOTE

SUBJECT: Revised estimate for duplicating the main of Malleswaram, Bangalore City.

In May 1943, sanction was accorded to a revised estimate for Rs.96,045/- as against the original estimate for Rs.67,760/- included in the comprehensive underground drainage scheme of ~~Bangalo~~ Bangalore City for duplicating the main of Malleswaram, due to the increased tendered rates and inclusion of additional works which had been omitted in the original estimate.

The estimate for the above work has been again revised to Rs.2,11,045/- as it is reported by the Chairman, City Improvement Trust Board, Bangalore, that during the course of the execution of the work, it was found necessary to change the alignment of the main line in order to extend the benefit of the scheme to the newly formed extensions like the Swimming Pool Extension, Jawahar extension, Nagappa's layout, Nehru Nagar etc., besides the old extensions like (1) Malleswaram, 2) Palace Guttahalli, 3) Seshadripuram and (4) Sri Ramapur extensions and having also in view all the needs of which the original estimate was based.

The Bangalore City Improvement Trust Board considered the subject at their meeting held on 22nd December 1947 and expressed the opinion that the revised estimate involving an excess of Rs.1,15,000/- may be sanctioned, as this expenditure was necessary and unavoidable owing to the change in the alignment of the main sewer line and the consequent increase in the excavation of earth work, baling out of water and blasting of hard rock.

The Chairman, Bangalore City Improvement Trust Board requests sanction to the said resolution of the Board The excess in cost involved is proposed to

be met out of the savings in the general comprehensive drainage scheme for Bangalore City.

The Chief Engineer for Roads and Buildings has scrutinized the estimate and corrected it to Rs.2,04,300 and the revised estimate as corrected by Chief Engineer has been approved by the Minister for Finance and Industries.

The question having been ordered to be disposed of by circulation by the Chief Minister in charge of the duties of the Dewan, the above note is accordingly circulated.

The point for order is:-

According sanction to the revised estimate for Rs.2,04,300 as scrutinised by the Chief Engineer for Roads and Buildings for duplicating the main (underground drainage works) of Hallwaarm Bangalore City, the excess cost thus involved namely Rs.1,03,295 being met out of the savings in the General comprehensive drainage scheme in Bangalore City.

Secretary to Government,
Revenue Department.

Council File No 1184
FOR DISPOSAL BY CI CULATION
Minister F+I

CIRCULATION NOTE

SUBJECT: Revised estimate for duplicating the main of Malleswaram, Bangalore City.

In May 1943, sanction was accorded to a revised estimate for Rs.96,045/- as against the original estimate for Rs.67,760/- included in the comprehensive underground drainage scheme of Bangalore City for duplicating the main of Malleswaram, due to the increased tendered rates and inclusion of additional works which had been omitted in the original estimate.

The estimate for the above work has been again revised to Rs.2,11,045/- as it is reported by the Chairman, City Improvement Trust Board, Bangalore, that during the course of the execution of the work, it was found necessary to change the alignment of the main line in order to extend the benefit of the scheme to the newly formed extensions like the Swimming Pool Extension, Jawahar extension, Nagappa's layout, Nehru Nagar etc., besides the old extensions like (1) Malleswaram, 2) Palace Guttahalli, 3) Seshadripuram and (4) Sri Ramapur extensions and having also in view all the needs on which the original estimate was based.

OFFICE OF THE MINISTER FINANCE & INDUSTRIES
No C 205
Date 15.6.48

The Bangalore City Improvement Trust Board considered the subject at their meeting held on 22nd December 1947 and expressed the opinion that the revised estimate involving an excess of Rs.1,15,000/- may be sanctioned, as this expenditure was necessary and unavoidable owing to the change in the alignment of the main sewer line and the consequent increase in the excavation work, baling out of water and blasting of hard rock.

The Chairman, Bangalore City Improvement Trust Board requests sanction to the said resolution of the Board. The excess in cost involved is proposed to

be met out of the savings in the general comprehensive drainage scheme for Bangalore City.

The Chief Engineer for Roads and Buildings has scrutinised the estimate and corrected it to Rs.2,04,300 and the revised estimate as corrected by Chief Engineer has been approved by the Minister for Finance and Industries.

The question having been ordered to be disposed of by circulation by the Chief Minister in charge of the duties of the Dewan, the above note is accordingly circulated.

The point for order is:-

According sanction to the revised estimate for Rs.2,04,300 as scrutinised by the Chief Engineer for Roads and Buildings for duplicating the main (underground drainage works) of Hallwsearam Bangalore City, the excess cost thus involved namely Rs.1,08,255 being met out of the savings in the General comprehensive drainage scheme in Bangalore City.

Secretary to Government,
Revenue Department.

ouncil Fil No 1184
OR DISPOSAL BY CI CULATION
Ministerdaw
Labour
23/4

CONFIDENTIAL
BRANCH, G. A. S.
No. ...
Date 28/4

CIRCULATION NOTE

SUBJECT: Revised estimate for duplicating the main of Malleswaram, Bangalore City.

In May 1943, sanction was accorded to a revised estimate for Rs.96,045/- as against the original estimate for Rs.67,760/- included in the comprehensive underground drainage scheme of ~~Bangalo~~ Bangalore City for duplicating the main of Malleswaram, due to the increased tendered rates and inclusion of additional works which had been omitted in the original estimate.

The estimate for the above work has been again revised to Rs.2,11,045/- as it is reported by the Chairman, City Improvement Trust Board, Bangalore, that during the course of the execution of the work, it was found necessary to change the alignment of the main line in order to extend the benefit of the scheme to the newly formed extensions like the Swimming Pool Extension, Jawahar extension, Nagappa's layout, Nehru Nagar etc., besides the old extensions like (1) Malleswaram, 2) Palace Guttahalli, 3) Seshadripuram and (4) Sri Ramapur extensions and having also in view all the needs on which the original estimate was based.

The Bangalore City Improvement Trust Board considered the subject at their meeting held on 22nd December 1947 and expressed the opinion that the revised estimate involving an excess of Rs.1,15,000/- may be sanctioned, as this expenditure was necessary and unavoidable owing to the change in the alignment of the main sewer line and the consequent increase in the excavation of earth work, baling out of water and blasting of hard rock.

The Chairman, Bangalore City Improvement Trust Board requests sanction to the said resolution of the Board. The excess in cost involved is proposed to

be met out of the savings in the gereral comprehensive drainage scheme for Bangalore City.

The Chief Engineer for Roads and Buildings has scrutinised the estimate and corrected it to Rs.2,04,300 and the revised estimate as corrected by Chief Engineer has been approved by the Minister for Finance and Industries.

The question having been ordered to be disposed of by circulation by the Chief Minister in charge of the duties of the Dewan, the above note is accordingly circulated.

The point for order is:-

According sanction to the revised estimate for Rs.2,04,300 as scrutinised by the Chief Engineer for Roads and Buildings for duplicating the main (underground drainage works) of Mallwsearam Bangalore City, the excess cost thus involved namely Rs.1,08,255 being met out of the savings in the General comprehensive drainage scheme in Bangalore City.

Syed Abdulla

Secretary to Government,
Revenue Department.

Council File No 1184
FOR DISPOSAL & COMPILATION
Minister Agn+PW WD 23/4

HS 28/4
OFFICE OF THE SECRETARY FOR AGRICULTURE AND PUBLIC WORKS
28 4 48
No. 186

CONFIDENTIAL
MAIL CH. G. & D.
29/4

CIRCULATION NOTE

SUBJECT: Revised estimate for duplicating the main of Malleswaram, Bangalore City.

In May 1943, sanction was accorded to a revised estimate for Rs.96,045/- as against the original estimate for Rs.67,760/- included in the comprehensive underground drainage scheme of ~~Bangalore~~ Bangalore City for duplicating the main of Malleswaram, due to the increased tendered rates and inclusion of additional works which had been omitted in the original estimate.

The estimate for the above work has been again revised to Rs.2,11,045/- as it is reported by the Chairman, City Improvement Trust Board, Bangalore, that during the course of the execution of the work, it was found necessary to change the alignment of the main line in order to extend the benefit of the scheme to the newly formed extensions like the Swimming Pool Extension, Jawahar extension, Nagappa's layout, Nehru Nagar etc., besides the old extensions like (1) Malleswaram, 2) Palace Guttahalli, 3) Seshadripuram and (4) Sri Ramapur extensions and having also in view all the needs on which the original estimate was based.

The Bangalore City Improvement Trust Board considered the subject at their meeting held on 22nd December 1947 and expressed the opinion that the revised estimate involving an excess of Rs.1,15,000/- may be sanctioned, as this expenditure was necessary and unavoidable owing to the change in the alignment of the main sewer line and the consequent increase in the excavation of earth work, baling out of water and blasting of hard rock.

The Chairman, Bangalore City Improvement Trust Board requests sanction to the said resolution of the Board. The excess in cost involved is proposed to

be met out of the savings in the general comprehensive drainage scheme for Bangalore City.

The Chief Engineer for Roads and Buildings has scrutinised the estimate and corrected it to Rs.2,04,300 and the revised estimate as corrected by Chief Engineer has been approved by the Minister for Finance and Industries.

The question having been ordered to be disposed of by circulation by the Chief Minister in charge of the duties of the Dewan, the above note is accordingly circulated.

The point for order is -

According sanction to the revised estimate for Rs.2,04,300 as scrutinised by the Chief Engineer for Roads and Buildings for duplicating the main (underground drainage works) of Mallwsearam Bangalore City, the excess cost thus involved namely Rs.1,08,255 being met out of the savings in the General comprehensive drainage scheme in Bangalore City.

Secretary to Government,
Revenue Department.

CONFIDENTIAL
BRANCH, G A S
No.....
Date 28/4

Council File No. [illegible]
FOR DISPOSAL BY CIRCULATION
Home Minister WG
23/4

26/4

THE HOME M
4772
27 APR 1948
OFFICE

CIRCULATION NOTE

SUBJECT Revised estimate for duplicating the main of Malleswaram, Bangalore City

---

In May 1943, sanction was accorded to a revised estimate for Rs 96,045/- as against the original estimate for Rs.67,760/- included in the comprehensive underground drainage scheme of Bangalore City for duplicating the main of Malleswaram, due to the increased tendered rates and inclusion of additional works which had been omitted in the original estimate

The estimate for the above work has been again revised to Rs.2,11,045/- as it is reported by the Chairman, City Improvement Trust Board, Bangalore, that during the course of the execution of the work, it was found necessary to change the alignment of the main line in order to extend the benefit of the scheme to the newly formed extensions like the Swimming Pool Extension, Jawahar extension, Nagappa's layout, Nehru Nagar etc , besides the old extensions like (1) Malleswaram, 2) Palace Guttahalli, 3) Seshadripuram and (4) Sri Ramapur extensions and having also in view all the needs of which the original estimate was based.

The Bangalore City Improvement Trust Board considered the subject at their meeting held on 22nd December 1947 and expressed the opinion that the revised estimate involving an excess of Rs 1,15,000/- may be sanctioned, as this expenditure was necessary and unavoidable owing to the change in the alignment of the main sewer line and the consequent increase in the excavation of earth work, baling out of water and blasting of hard rock

The Chairman, Bangalore City Improvement Trust Board requests sanction to the said resolution of the Board The excess in cost [illegible]

be met out of the savings in the general comprehensive drainage scheme for Bangalore City

The Chief Engineer for Roads and Buildings to be scrutinised the estimate and corrected Rs 2,04,300 and the revised estimate as corrected by Chief Engineer has been approved by the Minister for Finance and Industries.

The question having been ordered to be disposed of by circulation by the Chief Minister in charge of the duties of the Dewan, the above note is accordingly circulated

The point for order is -

According sanction to the revised estimate for Rs 2,04,300 as scrutinised by the Chief Engineer for Roads and Buildings for duplicating the main (underground drainage works) of Mallwseara Bangalore City, the excess cost thus involved namely Rs.1,08,255 being met out of the savings in the General comprehensive drainage scheme in Bangalore City.

Secretary to Government,
Revenue Department.

CIRCULATION NOTE

FILE No 1184
FOR DISPOSAL
Ministers Sfg

OFFICE OF
THE MINISTER FOR
LOCAL SELF GOVERNMENT
No 2301
Date 28 4 48

CONFIDENTIAL
BRANCH
No 28/4
Date

SUBJECT: Revised estimate for duplicating the main of Malleswaram, Bangalore City.

In May 1943, sanction was accorded to a revised estimate for Rs.96,045/- as against the original estimate for Rs.67,700/- included in the comprehensive underground drainage scheme of Bangalore City for duplicating the main of Malleswaram, due to the increased tendered rates and inclusion of additional works which had been omitted in the original estimate.

The estimate for the above work has been again revised to Rs.2,11,045/- as it is reported by the Chairman, City Improvement Trust Board, Bangalore, that during the course of the execution of the work, it was found necessary to change the alignment of the main line in order to extend the benefit of the scheme to the newly formed extensions like the Swimming Pool Extension, Jawahar extension, Nagappa's layout, Nehru Nagar etc., besides the old extensions like (1) Malleswaram, 2) Palace Guttahalli, 3) Seshadripuram and (4) Sri Ramapur extensions and having also in view all the needs on which the original estimate was based.

The Bangalore City Improvement Trust Board considered the subject at their meeting held on 22nd December 1947 and expressed the opinion that the revised estimate involving an excess of Rs.1,15,000/- may be sanctioned, as this expenditure was necessary and unavoidable owing to the change in the alignment of the main sewer line and the consequent increase in the excavation of earth work, baling out of water and blasting of hard rock.

The Chairman, Bangalore City Improvement Trust Board requests sanction to the said resolution of the Board. The excess in cost involved is proposed to

be met out of the savings in the general comprehensive drainage scheme for Bangalore City.

The Chief Engineer for Roads and Buildings has scrutinised the estimate and corrected it to Rs.2,04,300 and the revised estimate as corrected by Chief Engineer has been approved by the Minister for Finance and Industries.

The question having been ordered to be disposed of by circulation by the Chief Minister in charge of the duties of the Dewan, the above note is accordingly circulated.

The point for order is:-

According sanction to the revised estimate for Rs.2,04,300 as scrutinised by the Chief Engineer for Roads and Buildings for duplicating the main (underground drainage works) of Hallweeram Bangalore City, the excess cost thus involved namely Rs.1,03,255 being met out of the savings in the General comprehensive drainage scheme in Bangalore City.

Secretary to Government,
Revenue Department.

CIRCULATION NOTE

Council File No 1184
FOR DISPOSAL BY CIRCULATION
Minister PH
Secretary

SUBJECT: Revised estimate for duplicating the main of Malleswaram, Bangalore City.

In May 1943, sanction was accorded to a revised estimate for Rs.96,045/- as against the original estimate for Rs.67,700/- included in the comprehensive underground drainage scheme of Bangalore City for duplicating the main of Malleswaram, due to the increased tendered rates and inclusion of additional works which had been omitted in the original estimate.

The estimate for the above work has been again revised to Rs.2,11,045/- as it is reported by the Chairman, City Improvement Trust Board, Bangalore, that during the course of the execution of the work, it was found necessary to change the alignment of the main line in order to extend the benefit of the scheme to the newly formed extensions like the Swimming Pool Extension, Jawahar extension, Nagappa's layout, Nehru Nagar etc., besides the old extensions like (1) Malleswaram, 2) Palace Guttehalli, 3) Seshadripuram and (4) Sri Ramapur extensions and having also in view all the needs on which the original estimate was based.

The Bangalore City Improvement Trust Board considered the subject at their meeting held on 22nd December 1947 and expressed the opinion that the revised estimate involving an excess of Rs.1,15,000/- may be sanctioned, as this expenditure was necessary and unavoidable owing to the change in the alignment of the main sewer line and the consequent increase in the excavation of earth work, baling out of water and blasting of hard rock.

The Chairman, Bangalore City Improvement Trust Board requests sanction to the said resolution of the Board. The excess in cost involved is proposed to

be met out of the savings in the general comprehensive drainage scheme for Bangalore City.

The Chief Engineer for Roads and Buildings has scrutinised the estimate and corrected it to Rs.2,04,300 and the revised estimate as corrected by Chief Engineer has been approved by the Minister for Finance and Industries.

The question having been ordered to be disposed of by circulation by the Chief Minister in charge of the duties of the Dewan, the above note is accordingly circulated.

The point for order is:-

According sanction to the revised estimate for Rs.2,04,300 as scrutinised by the Chief Engineer for Roads and Buildings for duplicating the main (underground drainage works) of Hallwsearm Bangalore City, the excess cost thus involved namely Rs.1,08,255 being met out of the savings in the General comprehensive drainage scheme in Bangalore City.

Syed Abdulah

Secretary to Government,
Revenue Department.

CIRCULATION NOTE

Council Fil No 1784
FOR DISPOSAL & CIRCULATION
Minister Edn
23/4
26/4

Office of the Minister for Education
No C 214
Date

CONFIDENTIAL
BRANCH G A S.
No
Date 28/4

SUBJECT: Revised estimate for duplicating the main of Malleswaram, Bangalore City.

In May 1943, sanction was accorded to a revised estimate for Rs.95,045/- as against the original estimate for Rs.67,700/- included in the comprehensive underground drainage scheme of Bangalore City for duplicating the main of Malleswaram, due to the increased tendered rates and inclusion of additional works which had been omitted in the original estimate.

The estimate for the above work has been again revised to Rs.2,11,045/- as it is reported by the Chairman, City Improvement Trust Board, Bangalore, that during the course of the execution of the work, it was found necessary to change the alignment of the main line in order to extend the benefit of the scheme to the newly formed extensions like the Swimming Pool Extension, Jawahar extension, Nagappa's layout, Nehru Nagar etc., besides the old extensions like (1) Malleswaram, 2) Palace Guttahalli, 3) Seshadripuram and (4) Sri Ramapur extensions and having also in view all the needs on which the original estimate was based.

The Bangalore City Improvement Trust Board considered the subject at their meeting held on 22nd December 1947 and expressed the opinion that the revised estimate involving an excess of Rs.1,15,000/- may be sanctioned, as this expenditure was necessary and unavoidable owing to the change in the alignment of the main sewer line and the consequent increase in the excavation work, baling out of water and blasting of hard rock.

The Chairman, Bangalore City Improvement Trust Board requests sanction to the said resolution of the Board. The excess in cost involved is proposed to

be met out of the savings in the general comprehensive drainage scheme for Bangalore City.

The Chief Engineer for Roads and Buildings has scrutinised the estimate and corrected it to Rs.2,04,300 and the revised estimate as corrected by Chief Engineer has been approved by the Minister for Finance and Industries.

The question having been ordered to be disposed of by circulation by the Chief Minister in charge of the duties of the Dewan, the above note is accordingly circulated.

The point for order is -

According sanction to the revised estimate for Rs.2,04,300 as scrutinised by the Chief Engineer for Roads and Buildings for duplicating the main (underground drainage works) of Hallwaarm Bangalore City, the excess cost thus involved namely Rs.1,08,255 being met out of the savings in the General comprehensive drainage scheme in Bangalore City.

Secretary to Government,
Revenue Department.

CIRCULATION NOTE

Govt File No 1184
FOR DISPOSAL BY CIRCULATION
Minister
City Met Mtg
23/4

SUBJECT: Revised estimate for duplicating the main of Malleswaram, Bangalore City.

In May 1943, sanction was accorded to a revised estimate for Rs.96,045/- as against the original estimate for Rs.67,700/- included in the comprehensive underground drainage scheme of Bangalore City for duplicating the main of Malleswaram, due to the increased tendered rates and inclusion of additional works which had been omitted in the original estimate.

The estimate for the above work has been again revised to Rs.2,11,045/- as it is reported by the Chairman, City Improvement Trust Board, Bangalore, that during the course of the execution of the work, it was found necessary to change the alignment of the main line in order to extend the benefit of the scheme to the newly formed extensions like the Swimming Pool extension, Jawahar extension, Nagappa's layout, Nehru Nagar etc., besides the old extensions like (1) Malleswaram, 2) Palace Guttahalli, 3) Seshadripuram and (4) Sri Ramapur extensions and having also in view all the needs on which the original estimate was based.

The revised estimate be made was sanctioned P Schutt 5/8

The Bangalore City Improvement Trust Board considered the subject at their meeting held on 22nd December 1947 and expressed the opinion that the revised estimate involving an excess of Rs.1,15,000/- may be sanctioned, as this expenditure was necessary and unavoidable owing to the change in the alignment of the main sewer line and the consequent increase in the excavation work in earth, baling out of water and blasting of hard rock.

The Chairman, Bangalore City Improvement Trust Board requests sanction to the said resolution of the Board. The excess in cost involved is proposed to

Final note by the Minister for Finance and Industries

Subject — Revised estimate for duplicating the main of Malleswaram, Bangalore City

The Chairman, City Improvement Trust Board, Bangalore, has submitted a revised estimate for Rs. 2,11,045/- as against the estimate for Rs. 96,045/- originally sanctioned for the above work This estimate has been approved by the Bangalore City Improvement Trust Board It is stated that the extra expenditure of Rs 1,15,000/ involved by the revision is necessary and unavoidable, owing to the change in the alignment of the main sewer so as to include some newly formed extensions and the consequent increase in the quantity of earth excavated, baling the water and blasting the hard rock

Paras 9-10 by Mohis

Para 20 by Mins & M

The Chief Engineer for Roads and Buildings has scrutinised the estimate and corrected it to Rs 2,04,300/-. The corrected estimate has been approved by the Chief Minister who was in charge of the current duties of the Dewan and the other Minister of Council

I solicit the gracious approval of His Highness thereto

H C Dasappa

Minister for Finance and Industries

Bangalore,
24th May 1948

Submitted to His Highness

I submit herewith, for the gracious approval of His Highness, a Final Note by the Minister for Finance and Industries on the proposal to sanction a revised estimate for Rs 2,04,300/- for duplicating the sewage main of Malleswaram, Bangalore City.

A Ramaswamy Mudaliar

DEWAN

Bangalore,
25th May 1948.

Record of Cases submitted for the Orders of His Highness the Maharaja

Subject.

Proposal to sanction a revised estimate for Rs 2,04,300/- for duplicating the sewage main of Malleswaram, Bangalore City

26.5.

Order

28/5/'48.

Chief Secy

30/5

31/5

General and Revenue
Secretariat

C1184

WD 02504—GPB- 500—2 4 48

SUBJECT —

Proposal to sanction a revised estimate for Rs 2,01,300/- for duplicating the sewage main of Lalleswaram, Bangalore City

Circulated to Council of Ministers for perusal of His Highness orders before/after issue of orders

Chief Secretary to Government

Through the Secretary to Government

Revenue Department

1 Chief Minister

2 Minister for Finance and Industries

3 Minister for Law and Labour

4 Minister for Public Works and Agriculture

5 Home Minister

6 Minister for Local Self Government

7 Minister for Public Health and Excise

8 Minister for Education

9 Minister for City Municipalities and Muzrai

NOTE.—Contn* sheet

Secretary to Government
Rev Department
with compliments

Estimate for Duplicating the main of Malleswaram

4016/8

To,

The Chairman, Bangalore
Trust Board

P Ref
ml 90-42
(52, 59)

The Secretary, P W D
The Chief Engineer for Rlys
The Dy Commr, Bang
L 175-15-8 & 12/6/48

Sanctions the proposal

This may now be
sent to the C B
for circulation

ma 14/6 (C B) 14 6 48 / Action has been taken

B for Minister 22/7

G No. 222/47-8

OFFICE OF THE CHAIRMAN,
City Improvement Trust Board,
Dated, Bangalore, the 27th December 47

To

SYED ABDUL ALEEM, Esq, B A,
Secretary to Government,
Revenue Department,
BANGALORE.

REVENUE SECRETARIAT
29/12
3540/mlc
1 JAN
LSG BRANCH

Sir,

SUBJECT: Revised estimate for duplicating the Main of Malleswaram.

Adverting to Government Order No L 11314-7/41. 22-42-59 dated 20th March 1943 sanctioning the revised estimate for Rs.96,045/- for the above work included in the Comprehensive - Scheme of Under-ground Drainage Works in Bangalore City, I have the honour to report for the information of Government that it is reported that the above work was originally entrusted to - Messrs M Nanjundiah & Sons who carried out works to the extent of Rs 17,500/- and that their contract was terminated as they were unable to do further work Fresh tenders were called for in the month of April 1944 and the lowest tender of Mr A R Doraswamy Iyengar, for Rs.99,516/- was accepted for the remaining - works to be done

It is further reported that during the course of the execution of the work it was found necessary to change the alignment of the main line and to take the line in deeper - cutting to admit of new extensions like the Swimming Pool Extension, Jawahar Extension, Nagappa's layout, Nehru Nagar etc , subsequently sanctioned by the City Municipality, being drained to the Main and that this has resulted in an increase under earth work excavation and that hard rock was also met in many places - unexpectedly, where sewers were being laid and that added to this plenty of sub-soil water which had collected in the trenches - had to be baled out by pumping and pickota and that as a result of these, the cost of the work had increased as no provision - was made in the original estimate for blasting of hard rock and baling water

P T O

This question was discussed with the Chief Engineer for Irrigation unofficially when the Chief Engineer suggested that with a view to save as much expenditure aspossible, advantage could now be taken of breaching of Jakkarayanakere which had become possible recently so that the main sewer line might be taken across the tank instead of round it as was originally proposed and as this would avoid meeting of further rocks to be blasted The spot was subsequently inspected by me with the Engineer Officer and it was found that there was no doubt that if this change in alignment proposed by the Chief Engineer was adopted, there would be substantial savings.

The subject was placed before the Board at its meeting held on 22nd December 1947 and after considering the entire aspect of the question, the Board resolved-

> "That after a careful consideration of the whole question, the Board was of the opinion that the excess expenditure so far incurred under removal of rock etc , was quite necessary and unavoidable, that since the taking of the main sewer line according to the original plans would result in a heavy expenditure of nearly Rs 2,50,000/- advantage be taken of the breaching of the Jakkarayanakere which had become recently possible to construct the line across the tank by connecting Manhole No 54 to Manhole No 59 instead of the line running round the tank as this would result in substantial reduction in earth work and quantity of rock to be removed, thereby lessening the cost of the works."



The Board further resolved

> "That revised estimates basked on the rates given by the Engineer Officer in his Note on the several items be prepared accordingly and submitted to Govemment for sanction and their approval obtained for the change in the alignment "

The Engineer Officer has accordingly been asked to prepare a revised estimate as per resolution of the Board, and it will be submitted to Government for sanction soon after it is ready

I have the honour to be,
Sir,
Your most obedient servant,

CHAIRMAN,
City Improvement Trust Board,
Bangalore.

lss/2.

URGENT

No. G-251/47

2 Copies, Abstract & detailed estimate, Comparative statement & plan

- OFFICE OF THE CHAIRMAN,
City Improvement Trust Board,
Dated, Bangalore, the 10th January 1948

4016/mil
12 JAN 1948
LSG BRANCH

To

ML 75-47-45

SYED ABDUL ALEEM, ESQ., B A ,
Secretary to Government,
Revenue Department,
BANGALORE

10/1/48

Sir,

10/1/48

SUBJECT Revised estimate for duplicating the Main of Malleswaram.

3540
note 9/1
could
The plans
can all bear
D No 3540
has been
submitted to
the Municipal
on 9/1/48 & this
will be worked
up, after the
return of the
file
Rs 96,045
19/1/48

In continuation of this Office letter No G.222/47-48 dated the 27th December 1947 on the above subject, I have the honour to forward herewith for favour of sanction of Government the revised estimate for Rs 2,11,045/- together with the plan and Comparative Statement for the above work, as resolved by - the Board at its meeting held on 22nd December 1947 As per the present revised estimate the excess will be Rs.1,15,000/- whereas taking the main as originally contemplated at an estimated cost of Rs 2,41,446/- would have resulted in an excess of (Rs2,41,446 - Rs 96,045) = Rs 1,45,401 as brought out in the report of the - Engineer Officer dated 16-12-1947 (Copy enclosed). The deviation of the sewer line across the Jakkarayanakere Tank bed as now proposed reduces the expenditure by (Rs 1,45,401 - Rs 1,15,000) = Rs.30,400/-.

Revised Estimate
please
bring up
21/1/48

It is reported by the Engineer Officer that the work of constructing the Main across the Jakkarayanakere tank-bed by connecting Manhole No 54 to No 59 as per resolution of the Boar should be taken up immediately taking advantage of the present dry season and completed before the next rains, as otherwise it

P T O

otherwise it might become difficult to execute the work and the cost of execution might also become expensive after the monsoon sets in and the tank-bed gets filled with water.

I therefore request that in anticipation of sanction of Government to the revised estimate now submitted, I may be authorized to proceed with the works in view of the extreme urgency of the matter.

I have the honour to be,
Sir,
Your most obedient servant,

C Narasimha Rao

CHAIRMAN,
City Improvement Trust Board,
Bangalore.

MSS/2.

CITY IMPROVEMENT TRUST BOARD,
Dated, Bangalore, the 16th December 47.

REPORT to accompany the Revised Estimate for the work of duplicating the main of Malleswaram.

An estimate for the work of duplicating the sewage main of Malleswaram, based on the original tendered rates was prepared for Rs.96,045/- and was sanctioned by Government in their Order No.L.11314-7/M1.90-42-56 dated 20-5-43.

The Contractor Messrs.H.Nanjundiah & Sons, carried out works to an extent of Rs.18,600/- and were unable to do further work and their contract was terminated.

Fresh tenders were called for in the month of April 1944 and the lowest tender of Mr.A.P.Doraswamy Iyengar was accepted. The cost of the remaining work as per his tender amounted to Rs.99,516/- and this was approved by Government in their Letter No.110444-7/M18433-33 dated 2-5-44.

The present revised estimate amounting to Rs.3,41,446/- has been prepared incorporating all the deviations and additional works that were carried out and works yet to be carried out. The main items that necessitated the revision of the estimate are the followings-

I. EARTH WORK & MANHOLES:

At the time of preparing the estimate for duplicating the main of Malleswaram it was expected to serve the Malleswaram extension, Palace Cuttahalli, Seshadripuram and Sri Rampuram. But at the

P.T.O.

at the time when the work was actually started, it was found that new extensions like Kodandarampuram, Swimming Pool Extension, Jawaharlal Colony had already come into existence and there was a likelihood of some more extensions like Nanjappa's layout, Rangiah's layout etc., - coming up. Hence it was thought necessary by the then Officer to take into consideration the future development of the areas while starting this important main which - should be ultimately useful to several extensions. With this view the alignment of the main was slightly altered near the layout ~~at the beginning~~ and taken in deeper cutting so as to - facilitate the sewerage system in the newly formed extensions and extensions that were in view and to adopt the gravitation method of sewage disposal. This deviation from the estimate provision resulted in an excess in - e-arth work excavation and manholes. Under Earth work, the excess would be Rs.9,604/- and Rs.6,272/- under the manhole construction according to the tendered rates.

A plan showing the original alignment and the deviated one with the extensions proposed to be included in the first scheme and the extensions now come into being and included under the revised Scheme is enclosed herewith.

II. REMOVAL OF ROCK:

While preparing the estimate they did - not expect to meet with an extraordinarily heavy quantity of rock. However they had provided a lumpsum amount of Rs. 1,000/- to meet the cost of removing rock. While calling for tenders, a token quantity of 100 Cubic Yds. of rock removal up-to 12 feet and another 100 Cubic yds. of rock x

of rock removal below 12 feet were put in and rates were called for. During execution, it was found that the main line according to the sanctioned alignment was practically running through hard rock from M.H.No.5 in Platform Road and onwards and this has resulted in the excavation of enormous quantity of rock. The quantity of rock removed so far up-to 12 feet is about 1,500 Cubic Yards and below 12 feet about 450 Cubic yds. and it is estimated that still about 1,800 Cubic Yards up-to 12 feet and 1,800 Cubic yards below 12 feet have to be removed before the work could be completed. The removal of the above quantity of rock will cost Rs.68,000/- at the tendered rates resulting in an excess of Rs.67,000/- over the estimate provision of Rs.1,000/-.

In this connection it may be necessary to bring it to the notice of the Board that the Contractor has been repeatedly appealing to the Engineer Officer that he had tendered his rates for the removal of rock only for a quantity of about 200 Cubic Yards. But the quantity of rock removed so far is about 2,000 Cubic Yards having absolutely no comparison with the quantity expected to be removed. Further he pleads that removal of rock has to be done under trying circumstances as the water supply trunk main is running practically very close to the Sewage main and the work has therefore to be carried out with great caution after providing necessary supports to the Cast Iron Water Main by chiselling only without resorting to blasting. He pleads that some concession may be shown

shown in the above circumstances and a slight enhancement of rate be recommended.

As his claim appears to be reasonable I recommend that an additional rate of 6¼% over his tendered rates be paid. This will result in an additional excess of Rs.4,100/-.

The rates in the tender being high, there is no need to pay this extra 6¼% Q

VII. BALING WATER:

Unfortunately while preparing the estimate absolutely no provision has been made for baling water from the trenches. The Sewage line from Venkatarangaiyangar's Road is practically running in the tank-bed of Jakkarayankere. During execution, the percolation was found to be enormous. The ordinary pickota system was tried to unwater the trenches but it failed as the sub-soil water was found to be very virulent. To cope with this virulent sub-soil water the Contractor had to resort to mechanical pump driven by Oil Engine. Details of the labour employed by the Contractor and the machinery and material used on the job of unwatering have been kept up by the Department and with the above data rates have been worked out for baling water. A rate of Rs.2/- per running foot up to the depth of 15 feet and Rs.3/- per running foot ~~per depth~~ below 15 feet appear to be reasonable. The expenditure under this item of work will be Rs.11,800/- and this will be completely an excess over the estimated ~~provision~~. This item has not been paid so far.

From the above facts it can be seen that the deviation and excess were inevitable and necessitated

necessitated the revision of the sanctioned Estimate.

The revised estimate has been prepared incorporating the above excess. It amounts to -. Rs.2,41,146/- (including Rs.35,499/- towards T & P charges etc.) resulting in an excess of Rs.1,45,401/-. This excess is proposed to be met out of the Savings in the General Scheme.

The accompanying Comparative Statement gives fuller details and shows the reason for excess and savings.

Sd/ R.MADHAVAN.
ENGINEER OFFICER.

13/4.

"C O P Y"

G R S App F VI—G 2]

SUBJECT 6 copies

Diary No of letter replied to 4016

General and Revenue Secretariat

( )

the 194

Date of issue 12 6 48 194

Signed by Sri Rao

May this be—

(i) printed ?

(ii) treated as a Standing Order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the Press ?

(iv) published in the Gazette Kannada Part ?

Section ML

File No 75-47

Serial No 46

Proceedings of the Government of His Highness the Maharaja of Mysore

Read—

go No L 11314-7/ML 90-42-59 & 20/5/194 sanctioning a revised estimate for Rs 96,045/- for duplicating the under-ground drainage main of Malleswaram, Bangalore ~~Order thereon No~~

2) correspondence ending with letter no G 251/47 & 10-1-48 from the Chairman, C I T Board, Bangalore stating that the estimate for the

work referred to in the 2nd read above has been again revised to Rs 2,11,045/- ~~as it was found necessary~~ owing to the change in the alignment of the main sewer so as to include some newly formed extensions and the consequent increase in the quantity of earth excavated, baling of water and blasting of hard rock and repairing pavement thereto, as resolved by the Trust at their meeting held on 22-12-1947

3) ~~in~~ official note No 329 of 5/2/48 of the Chief Engineer for Rds returning the estimate ~~put~~ scrutinised and expected to Rs 2,04,300/- ~~by~~ ~~with~~ ~~reducing~~ by reducing the premium over ~~Resolution~~ item (4) included in rock cutting in the work to be done ~~may be reduced~~ to 10% and deleting the provision of 6 1/4% more to be found as this ~~may be omitted~~, as the tender rates are sufficiently high

List of Enclosures

Copied by

Examined by

Order No L 17515-87 dt
12-6-48

The revised estimate
(Rupees two lakhs, four thousand and nine hundred)
for Rs 2,04,300/- as enclosed
by the chief Engineer for the
above work is sanctioned

The excess cost involved
viz Rs 1,08,255/- will
be met out of the savings
in the general comprehensive
drainage scheme
of Bangalore city

204300
96045
108255

9/6/48

From Rev Secy
To,
Fr
9/6/48

The Chairman C-I-T
Bangalore
W/OR

The Addl Cn, P W D
The Chief Engineer for Rtns
The Hl Commr B'lore
Thro' the Addl

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

READ -

Government Order No L 11314-7/M1.90-42-59 dated 20th May 1943 from the sanctioning a revised estimate for Rs 96,045 for duplicating the under-ground drainage main of Malleswaram, Bangalore City.

2 Correspondence ending with letter No G 251/47 dated 10th Januar 1948 from the Chairman, City Improvement Trust Board, Bangalore, stating th the estimate for the work referred to in the Government Order read above ha been again revised to Rs 2,11,045/- owing to the change in the alignment of main sewer so as to include some newly formed extensions and the consequent increase in the quantity of earth excavated, baling of water and blasting o hard rock and requesting sanction thereto, as resolved by the Trust Board at their meeting held on 22nd December 1947.

3 Unofficial Note No 329 dated 5th February 1948 of the Chief Engineer for Roads and Buildings returning the estimate scrutinised and cor rected to Rs 2,04,300/- by reducing the provision for rock cutting included in the work to be done to 10% and deleting the provision of 6% more to be paid on this as the tender rates are sufficiently high.

ORDER NO L 175-15-8/mh 75-47-46

Dated, Bangalore, the 12-6-48

The revised estimate for Rs.2,04,300/-(Rupees Two lakhs, four thousand and three hundred) as corrected by the Chief Engineer for the abov work is sanctioned. The excess cost involved viz , Rs.1,08,255/- will be me out of the savings in the general comprehensive drainage scheme of Bangalore City.

For Secretary to Government,
Revenue Department.

To

The Chairman, City Improvement Trust Board, Bangalore, with records
" Auditor, Public Works Department
" Chief Engineer for Roads and Buildings in Mysore
" Municipal Commissioner, Bangalore City, Through the President.

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

Read:-

Government Order No.L.11314-7/M1 90-42-59 dated 20th May 1943 from the sanctioning a revised estimate for ₹ 96,045 for duplicating the under-ground drainage main of Malleswaram, Bangalore City

2. Correspondence ending with letter No G 251/47 dated 10th January 1948 from the Chairman, City Improvement Trust Board, Bangalore, stating the the estimate for the work referred to in the Government Order read above has been again revised to ₹ 2,11,045/- owing to the change in the alignment of the main sewer so as to include some newly formed extensions and the consequent increase in the quantity of earth excavated, baling of water and blasting of hard rock and requesting sanction thereto, as resolved by the Trust Board at their meeting held on 22nd December 1947

3 Unofficial Note No.329 dated 5th February 1948 of the Chief Engineer for Roads and Buildings returning the estimate scrutinised and corrected to ₹ 2,04,300/- by reducing the provision for rock cutting included in the work to be done to 10" and deleting the provision of 6" more to be paid on this as the tender rates are sufficiently high

ORDER NO L 17515-8/Mh 75-47-46

Dated, Bangalore, the 12-6-48

The revised estimate for ₹ 2,04,300/-(Rupees Two lakhs, four thousand and three hundred) as corrected by the Chief Engineer for the above work is sanctioned The excess cost involved viz , ₹ 1,08,255/- will be met out of the savings in the general comprehensive drainage scheme of Bangalore City

For Secretary to Government,
Revenue Department

To

The Chairman, City Improvement Trust Board, Bangalore, with records
" Auditor, Public Works Department
" Chief Engineer for Roads and Buildings in Mysore
" Municipal Commissioner, Bangalore City, Through the President